

PROJECT 706 CONSTRUCTION SCHEDULE

Trade Meetings - Monday July 27th						
ACTIVITY	Start Time	Finish Time	Duration	Comments	Contact	
See Trade Meeting Schedule	8:00 AM	On going	N/A			
Trade Meetings - Tuesday July 28th						
ACTIVITY	Start Time	Finish Time	Duration	Comments	Contact	
See Trade Meeting Schedule	8:00 AM	On going	N/A			
Pep Rally- Tuesday July 28th						
ACTIVITY	Start Time	Finish Time	Duration	Comments	Contact	
EM:HE Pep Rally	8:00 AM	11:00 AM	3 HR			
Day 1- Monday Aug 3rd (Door Knock Day)						
ACTIVITY	Start Time	Finish Time	Duration	Comments	Contact	
Stage Large Construction Vehicles at Undisclosed Location	6:00 AM	8:00 AM	2 HRS	L & K Security Guard & Locations will be there to direct parking and traffic		
DOOR KNOCK	8:00 AM	10:00 AM	2 HR			
Plans Stamped, All Permits Pulled	10:00 AM		N/A	Builders Commonwealth		
EPA permit	10:00 AM		N/A	DNR		
Call ONE CALL for Utility Locate	10:00 AM			Builders Commonwealth		
Deliver rest of United Rentals Equipment	12:00 PM	Ongoing	2 HR	To Staging area	Jacob 218-213-4586	
Deliver Excavators and Demo Equipment	12:00 PM	2:00 PM	2 HR	To Staging area		Duane 218-348-3778
Deliver Storage Bins	2:00 PM	5:00 PM	3 HR	To Staging and Bin City - L & K Productions		
Transplant Garden Area	3:00 PM	6:00 PM	3 HRS	Tom Kuberra - Northern Lights		
Remove Trees on Left Side of Home	4:00 PM	6:00 PM	1 HR	Tom Kuberra - Northern Lights		
Start Moveout of House	5:00 PM	9:00 PM	4 HRS	L&K Bin City - Heather		
Site Meeting- All PROJECT MANAGERS / Walkie Set Up	5:00 PM	6:00 PM	1 HR	Todd / Patrick - All Builders Commonwealth PM's and Badgers		
Locate all Utilities	5:00 PM	6:00 PM	1 HR			
Disconnect Oil Tanks & Propane	5:00 PM	7:00 PM	2 HR	Como Oil & Propane - John/Jeff	John 218-269-4070	
Pump Septic	5:30 PM	6:30 PM	3 HR	Young Plumbing		Greg Young 218-348-2480
Well Drilling	6:00 PM	Ongoing		Keith - (715) 363-2502		
Stage fill material for foundation	6:00 PM	Ongoing	2 HRS	Duane Peterson		Duane 218-348-3778
Disconnect Water, HWH & Septic from House	6:00 PM	8:00 PM	2 HR	Young Plumbing		Greg Young 218-348-2480
Run New Septic & Water Line	6:30 PM	8:30 PM	2 HR	Young Plumbing		Greg Young 218-348-2480
Stake slab corners & New Driveway	7:00 PM	8:00 PM	1 HR	Krech Ojard / Pete Marthaler		Pete 218-348-8479
Build up foundation pad / Compaction	7:00 PM	12:00 PM	5 HR	Duane Peterson		Duane 218-348-3778
Set up Temp water source off of existing well	7:00 PM	8:00 PM	1 HR	Young Plumbing		Greg Young 218-348-2480
Remove septic area & Replace with new soil	7:00 PM	10:00 PM	3 HRS	Duane Peterson		Duane 218-348-3778
Set up lights around House for night work	7:00 PM	9:00 PM	2 HRS	Badger crew and volunteers		
Set New Septic Holding Tank	9:00 PM	11:00 PM	2 HRS	Chad Rochwite	715-292-2415	
Asbestos Abatement	11:00 PM	3:00 AM	4 HRS	Mavo Abatement		John Kraskey 218-624-2135
Day 2 -Tuesday Aug 4th						
ACTIVITY	Start Time	Finish Time	Duration	Comments	Contact	
Rough Cut 2nd driveway	5:00 AM	9:00 AM	4 HR	Duane Peterson		Duane 218-348-3778
Deliver Gravel for Driveway	7:00 AM	9:00 AM	2 HR	Lakehead Trucking Inc		Greg Kaneski 218-590-4819
Start Power Trench across front of Property	7:00 AM	9:00 AM	2 HR	East Central Energy		Jennifer Veesser (612) 363-3458
Disconnect Electric/ Protect overhead power lines	7:00 AM	9:00 AM	2 HR	East Central Energy		Greg (320) 223-6837
Disconnect Phone, Cable, Satellite, Etc.	8:00 AM	10:00 AM	2 HR			
Trench across yard to garage for power	8:00 AM	9:00 AM	1 HR	Lenard Electric		Jim Lenard (218) 391-3848
Install Temp Electric on pole	9:00 AM	1:00 PM	4 HR	Lenard Electric		Jim Lenard (218) 391-3848
Staging Set up	9:00 AM	On going	N/A	Builders Commonwealth/L&K		Arno Kahn 218-348-9400
Deliver Builders RV's	9:00 AM	5:00 PM	1 HR	To Staging		
Surveyor layout building and footings	9:00 AM	10:00 AM	2 HR	Krech Ojard / Pete Marthaler		Pete 218-348-8479
Deliver Demo Dumpsters	9:00 AM	12:00 PM	4 HRS	To Staging - AA Roll Off Service, Inc. / Hartels		Lynn Jones (218) 721-4206 / Dan Hartel (218) 729-5446
Check-in Set up	9:00 AM	On going	N/A	Patrick Thompson - L&K Locations		
Trench from Transformer to New House	10:00 AM	11:00 AM	1 HR	East Central Energy		Greg (320) 223-6837
Excavate Footings	10:00 AM	1:00 PM	3 HRS	Duane Peterson		Duane 218-348-3778
Braveheart Check-In	11:00 AM	12:00 PM	1 HR			
Set up Excavators for Braveheart	11:00 AM	12:00 PM				
BRAVEHEART	12:00 PM	3:00 PM	3 HRS	possibly a little earlier		
Form foundation	12:00 PM	2:00 PM	2 HR	Paul Wells - Lake Country Masonry		218-590-4530
Remove Existing Trees and Trim	1:00 PM	4:00 PM	3 HRS	Rick's Tree and Stump Removal		Rick (218) 348-8733
Stage Fire Dept. for Demo	2:00 PM	6:00 PM	4 HRS	Jim Ringstad		Jim 218-349-4002
Underslab Electrical	2:00 PM	4:00 PM	2 HR	Lenard Electric		Jim Lenard (218) 391-3848
Underslab Plumbing	4:00 PM	6:00 PM	2 HR	Young Plumbing		Greg Young 218-348-2480
Footing/Foundation Inspection	6:00 PM	7:00 PM	1 HR	City of		
Slab Plumbing Inspection	6:00 PM	7:00 PM	1 HR	City of		
Slab Electrical Inspection	6:00 PM	7:00 PM	1 HR	City of		
Start Fire Dept. Demo	6:00 PM	8:00 PM	2 HRS	Jim Ringstad		Jim 218-349-4002
Fire Company to water demo	8:00 PM	10:00 PM		Jim Ringstad		Jim 218-349-4002
Excavator Demo House	8:00 PM	10:00 PM	2 HRS	Duane Peterson		Duane 218-348-3778
Remove concrete foundation	10:00 PM	12:00 AM	2 HR	Duane Peterson		Duane 218-348-3778
Fill Existing Basement	12:00 AM	1:00 AM	1 HR	Duane Peterson		Duane 218-348-3778
Day 3 -Wednesday Aug 5th (Demo Day)						
ACTIVITY	Start Time	Finish Time	Duration	Comments	Contact	
Dig Hole for New Propane	6:00 AM	7:00 AM	1 HR	Dwayne - 20' Long x 6' Wide x 6' Deep		Duane 218-348-3778
Lay Underslab Insulation	6:00 AM	8:00 AM	2 HR	Builders Commonwealth		Arno Kahn 218-348-9400
New Propane install	8:00 AM	11:00 AM	3 HRS	Como Oil & Propane - John/Jeff		John 218-269-4070
Lay Poly Vapor Barrier	8:00 AM	9:30 AM	1.5 HRS	Paul Wells - Lake Country Masonry		218-590-4530
Bring Ty's Cement Wall to site	8:00 AM	10:00 AM		IF POSSIBLE		Paul Wells (218) 590-4530
Underslab Tubing for Radiant Floor	8:30 AM	10:00 AM	1.5 HR	HVAC		Mike Randall 218-390-3343
Lay Rebar	10:00 AM	11:30 AM	1.5 HRS	Paul Wells - Lake Country Masonry		218-590-4530
Stage Pump truck	10:00 AM	11:00 AM	1 HR	Arrowhead Concrete		Ben Carlson 218-391-4884
Pour/Finish Foundation	11:00 AM	12:30 PM	1.5 HR	Paul Wells - Lake Country Masonry		218-590-4530

Seal and Cure slab	12:30 PM	1:00 PM	5 HR	Cutting Edge Concrete	Chris Warren 218-389-0489
Cure Time	1:00 PM	5:00 PM	4 HRS		
Framing Prep	1:00 PM	5:00 PM	4 HRS	Builders Commonwealth	Tom Lee 218-726-1192
Stage Framing Materials	1:00 PM	All Day	N/A	In Staging	
Strip forms	5:00 PM	5:30 PM	.5 HR	Paul Wells - Lake Country Masonry	218-590-4530
Backfill/Install Insulation/Top dress site	3:00 PM	5:00 PM	2 HRS	Superior Consrution Duane Peterson	Duane 218-348-3778
Stage Cranes	4:00 PM	5:00 PM	1 HR	JR Jensen Construction	Todd Rothe 218-428-6919
Set up Gennies, Spider boxes & Compressors	4:00 PM	6:00 PM	1 HR	Badger Crew and Volunteers	Arno Kahn 218-348-9400
Snap out walls on slab	5:00 PM	6:00 PM	1 HR	Builders Commonwealth	Tom Lee 218-726-1192
Stage Framing trailers	5:00 PM	6:00 PM	1HR	Builders Commonwealth	Greg 218-393-9755
Set First floor wall panels	6:00 PM	10:00 PM	4 HR	Builders Commonwealth	Tom Lee 218-726-1192
Frame & Set Stairs	10:00 PM	12:00 AM	2 HRS	Builders Commonwealth	Greg 218-393-9755
Set Framing & Interior Walls	10:00 PM	12:00 AM	2 HRS	Builders Commonwealth	Tom Lee 218-726-1192

Day 4- Thursday Aug 6th

ACTIVITY	Start Time	Finish Time	Duration	Comments	Contact
Set 2nd floor- floor system	5:00 AM	8:30 AM	3.5 HR	Builders Commonwealth	Tom Lee 218-726-1192
Install Wood Burner surround (Conc)	8:30 AM	10:00 AM	5 HR	Paul Wells - Lake Country Masonry	218-590-4530
Set Roof Trusses/Sheath roof (lower areas)	8:30 AM	Ongoing		Builders Commonwealth	Greg 218-393-9755
Set 2nd floor walls	8:30 AM	11:30 AM	3 HRs	Builders Commonwealth	Tom Lee 218-726-1192
Design Producer Blocking Walk-Through	10:00 AM	11:00 AM	1 HR	Design Producers / PM's / Trade Lead	
Set Roof Trusses/Sheath roof (Upper Areas)	11:30 AM	3:30 PM	4 HRS	Builders Commonwealth	Greg 218-393-9755
Install Wood Burner Stack	2:00 PM	3:00 PM	1 HR	Energy Plus	Damian Pennings 218-590-7818
Rough Plumbing	2:00 PM	1:00 AM		Young Plumbing	Greg Young 218-348-2480
Rough HVAC Start	2:00 PM	1:00 AM		HVAC	Mike Randall 218-390-3343
Deliver/Stage Windows/Doors	12:00 PM	1:00 PM	1 HR	Volunteers	
Window/Door Install (Lower Areas)	12:00 PM	Til Done		H Windows	Brian Beyer 715-682-8612
Design Producer Electrical Walk-Through	2:00 PM	3:30 PM	1.5 HR	Design Producers / PM's / Trade Lead	
Stage Roofing Materials for Lower areas	2:30 PM	3:30 PM	1 HR	Duluth Arch. Metals	Steve Ahlers 218-349-9578/ o 729-0384
Rough-In Electric	3:00 PM	2:00 AM		Lenard Electric	Jim Lenard (218) 391-3848
Design Producer Low Voltage Walk-Through	3:00 PM	4:00 PM	1 HR	Design Producers / PM's / Trade Lead	
Tie in Septic and Water lines	3:00 PM	5:30 PM	2 HRS	Young Plumbing	Greg Young 218-348-2480
Begin Metal Roof (lower areas)	6:30 AM	6:30 AM	12 HRS	Duluth Arch. Metals	Steve Ahlers 218-349-9578/ o 729-0384
Install Interior Temp Lights	6:00 PM	7:00 PM	1 HR	Lenard Electric	Jim Lenard (218) 391-3848
Rough Phone / Cable & Internet/ Security	9:00 PM	Midnight	3 HR	Come Alive Integration	Eric DeGonia 218-729-8544
Stage Drying System	9:00 PM	10:00 PM	1 HR	L&K Todd/Patrick	Kevin Giersten 612-703-8545
Measure for Window Blinds	10:00 PM	11:00 PM	1 HR	Garv Belanger	Garv 218-727-5054

Day 5- Friday Aug 7th

ACTIVITY	Start Time	Finish Time	Duration	Comments	Contact
Rough electrical Inspection	Midnight	1:00 AM	1 HR		
HVAC Inspection	Midnight	1:00 AM	1 HR		
Plumbing Inspection	Midnight	1:00 AM	1 HR		
Poly & Insulate (2nd Floor Area)	12:00 Mid	2:00 AM	2 HRS	Carpentry Works	David Joice 218-343-2247
Install piping for heated Floor (2nd Floor)	2:00 AM	3:30 AM	1.5 HRS	HVAC	Mike Randall 218-390-3343
Poly & Insulate (1st Floor)	2:00 AM	6:00 AM	4 HRS	Carpentry Works	David Joice 218-343-2247
Clean site/house	2:00 AM	5:00 AM	3 HR	Volunteers	Lisa Blade 218-830-1351
Pour Gypcrete on 2nd Floor	3:30 AM	4:30 AM	1 HR	HVAC	Mike Randall 218-390-3343
Set Time for 2nd Floor Gypcrete	4:30 AM	6:00 AM	2 HRS		
Energystar Inspection	4:00 AM	4:30 AM	.5 HR		
Insulation Inspection	5:00 AM	6:00 AM	1 HR	City of	
Stage Siding	5:00 AM	6:00 AM	1 HR	Builders Commonwealth	Tom Lee 218-726-1192
Set up scaffolding	5:00 AM	7:00 AM	2 HR	Builders Commonwealth	Tom Lee 218-726-1192
Siding Install	6:00 AM	6:00 PM	12 HR	Builders Commonwealth	Tom Lee 218-726-1192
Load Drywall into House	6:00 AM	7:00 AM	1 HR	Arrowhead Drywall Inc.	Terry Debartolo 218-591-0181
Hang, Tape, Sand, Drywall	7:00 AM	7:00 PM	12 HR	Arrowhead Drywall Inc.	Terry Debartolo 218-591-0181
Tile-install hardie backer	7:00 AM	11:00 AM	4 HR	Builders Commonwealth	Tom Lee 218-726-1192
Install Shower Pan for MasterBath	7:00 AM	9:00 AM	2 HRS	Contact Tile	Robert Pasek 218-348-2880
Final grade fill material	7:00 AM	8:00 AM	1 HR	Superior Consrution Duane Peterson	Duane 218-348-3778
Final Grade	7:00 AM	12:00 PM	5 HRS	Superior Consrution Duane Peterson	Duane 218-348-3778
Mechanical Room Install	10:00 AM	2:00 PM	4 HRS	HVAC	Mike Randall 218-390-3343
Irrigation System	10:00 AM	5:00 PM	7 HRS	Northern Lights Landscaping	Georgiann & Thomas Kubena 218-728-6053
Start landscaping	2:00 PM	2:00 PM	24 HRS	Northern Lights Landscaping	Georgiann & Thomas Kubena 218-728-6053
Prime interior of house	2:00 PM	4:00 PM	2 HR	Paint Crew	Len Pekkala 218-390-6918
Design Producer Paint Walk-Through	4:00 PM	5:00 PM	1 HR		
Measure for closet systems	4:00 PM	5:00 PM	1 HR	Lifespan Closets Rob/ 218-393-2425	Jim Caesar 218-310-9887
Paint Prep- caulk/fill	4:00 PM	7:00 PM	3 HR	Paint Crew	Len Pekkala 218-390-6918
Stage Interior Paint	4:00 PM	5:00 PM	1 HR	Home Depot	Amy Andrews 218-310-0301
Paint interior Walls & Trim	5:00 PM	Midnight	7 HRS	The Paint Crew	Len Pekkala 218-390-6918
Design Producer Tile Walk-Through	8:00 PM	9:00 PM	1 HR		
Load tile in garage	8:00 PM	9:00 PM	1 HR	Contact Tile	Robert Pasek 218-348-2880
Tile install	9:00 PM	5:00 AM	8 HR	Contact Tile	Robert Pasek 218-348-2880
Clean inside & outside of House	10:00 PM	6:00 AM	8 HR	Volunteers	Lisa Blade 218-830-1351

Day 6- Saturday Aug 8th

ACTIVITY	Start Time	Finish Time	Duration	Comments	Contact
Load Interior cabinets	4:00 AM	5:00 AM	1 HR	Robs Millworks Paul Peterson 218-340-5818	Rob Peterson 715-398-7635
Stage Interior Trim	4:00 AM	5:00 AM	1 HR	Builders Commonwealth	Tom Lee 218-726-1192
Cabinet Installation	5:00 AM	12:00 PM	7 HR	Robs Millworks Paul Peterson 218-340-5818	Rob Peterson 715-398-7635
Begin Interior Millwork	5:00 AM	2:00 PM	9 HR	Robs Millworks Paul Peterson 218-340-5818	Rob Peterson 715-398-7635
Back Deck area Install	7:00 AM	12:00 PM	5 HRs	Builders Commonwealth	Tom Lee 218-726-1192
Permanent power	7:00 AM	9:00 AM	2 HRS	East Central Energy	Greg (320) 223-6837
Measure for mirrors and shower glass	7:00 AM	8:00 AM	1 HR	St.Germain Glass	Michelle 218-391-8571
Driveway/Sidewalk/Patio prep, form, and install	8:00 AM	12:00 PM	4 HR	Superior Consrution Duane Peterson	Duane 218-733-9588

Measure Countertops	10:00 AM	11:00 AM		AMC of Wisconsin	Tom 715-218-4212
Set Wind Turbine w/ Eduardo	10:00 AM	12:00 PM	2 HRS	L & K - GreenWatt - Paul Colley	(940) 682-5060
Pour & Finish Flatwork	12:00 PM	4:00 PM	4 HR	Cutting Edge Concrete	Chris Warren 218-389-0489
Design Producer Lighting Walk-Through	11:00 AM	Noon	1 HR		
Install HVAC Trim, Final/ A.C. Install	Noon	7:00 PM	7 HR	HVAC	Mike Randall 218-390-3343
Install Plumbing Fixtures, Final	Noon	7:00 PM	7 HR	Young Plumbing	Grea Young 218-348-2480
Install Electrical Trim, Final	Noon	7:00 PM	7 HR	Lenard Electric	Jim Lenard (218) 391-3848
Stage All Kohler Bath Accessories in Bathrooms	2:30 PM	3:30 PM	1 HR	Builders Commonwealth	Arno Kahn 218-348-9400
Install Countertops	2:30 PM	4:30 PM	3 HR	AMC of Wisconsin	Carmina/Tom (920) 375-0758
Design Producer Bath Accessories Walk-Through	3:30 PM	4:00 PM	5 HR		
Install Fence pickets	3:30 AM	7:30 AM	4 hrs	Builders Commonwealth	Arno Kahn 218-348-9400
Install Door Hardware & Finish Trim	4:00 PM	7:00 PM	3 HR	Northern Doors	Brent
Bath & toilet accessories	4:00 PM	7:00 PM	3 HR	Builders Commonwealth	Arno Kahn 218-348-9400
Security Finish	4:00 PM	6:00 PM	2 HR	Come Alive Integration	Eric DeGonia 218-729-8544
Install Low Voltage Trim, Final	4:00 PM	7:00 PM	3 HR	Come Alive Integration	Eric DeGonia 218-729-8544
Stage Appliances	4:00 PM	5:00 PM	1 HR	Builders Commonwealth	Arno Kahn 218-348-9400
Install Appliances	4:00 PM	6:00 PM	2 HR	Builders Commonwealth	Arno Kahn 218-348-9400
Designer Mirror Walk-Through	4:00PM	5:00PM	1 HR	TBD	
Install Kitchen & Bath Backsplashes	5:00 PM	8:00 PM	3 HRS	Contact Tile	Robert Pasek 218-348-2880
Install Mirrors, Shower Enc.	5:00 PM	8:00 PM	3 HRS	St.Germain Glass	Michelle 218-391-8571
Stage Wood floor	6:00 PM	7:00 PM	1 HR	Riverside Flooring	Alan Anderson - cork 218-310-7417
Install Wood floor	7:00 PM	3:00 AM	8 HRS	Arrowhead Flooring	Anthony Quilty 218-391-6543
Install Wood Burning Stove	5:00 AM	6:00 AM	1 HR	Energy Plus	Damian Pennings 218-590-7818
Install Garage Doors/ openers	8:00 PM	10:00 PM	2 HR	Overhead Doors	Matt 218-393-5956
Install Shoe Mould	10:00 PM	1:00 AM	3 HRS	Builders Commonwealth	Arno Kahn 218-348-9400
Clean inside & outside of House	10:00 PM	6:00 AM	8 HR	Volunteers	Lisa Blade 218-830-1351
Day 7- Sunday Aug 9th (Furniture Move-In/Key Hand Over Day)					
ACTIVITY	Start Time	Finish Time	Duration	Comments	Contact
Load Closet Systems	4:00 AM	5:00 AM	1 HR	Lifespan Closets Rob/ 218-393-2425	Jim Caesar 218-310-9887
Install Closet Systems	6:00 AM	Noon	6 HR	Lifespan Closets Rob/ 218-393-2425	Jim Caesar 218-310-9887
Low voltage Landscape Lighting	6:00 AM	Noon	6 HR	Northern Lights Landscaping	Georgiann & Thomas Kubena 218-728-6053
Final Clean / Clean Windows	8:00 AM	2:00 PM	6 HR	Michelle Abrahamson	Michelle 218-260-8911
Annuals & Planters	6:00 AM	9:00 AM	3 HR	Northern Lights Landscaping	Georgiann & Thomas Kubena 218-728-6053
Mulch	6:00 AM	10:00 AM	4 HR	Northern Lights Landscaping	Georgiann & Thomas Kubena 218-728-6053
Final Drywall Touch Up	6:00 AM	10:00 AM	4 HR	Arrowhead Drywall Inc.	Terry Debartolo 218-591-0181
Final Paint touchup Int/Ext	6:00 AM	11:00 AM	5 HR	The Paint Crew	Len Pekkala 218-390-6918
Final Grade Clean up & Spread Black Dirt	6:00 AM	8:00 AM	2 HR	Gregs Trucking	Tom Kubera 218-391-8558
Tile T/U	6:00 AM	9:00 AM	3 HR	Contact Tile	Robert Pasek 218-348-2880
Flooring T/U	6:00 AM	9:00 AM	3 HR	Riverside Flooring	Alan Anderson - cork 218-310-7417
Sod	6:00 AM	11:00 AM	5 HR	Northern Lights Landscaping	Georgiann & Thomas Kubena 218-728-6053
Trim work T/U	6:00 AM	10:00 AM	4 HR	Builders Commonwealth	Arno Kahn 218-348-9400
Final inspection	10:00 AM	11:00 AM	1 HR		
Street Sweep	11:00 AM	1:00 PM	2 HR	Volunteers	
Restricted Access	Noon				
Punch List Items	Noon				
Key turn over to Extreme!	2:00PM				
Designer Move-in	2:00 PM	2:00 PM	24 HR	Design Producer Take Over House	
Furniture Move-in	2:00 PM	4:00 PM	2 HR	Volunteers	
Punch out and picture install	7:00 PM	Midnight	5 HR	Builders Commonwealth	Arno Kahn 218-348-9400
Electrical Design fixture install	7:00 PM	11:00 PM	4 HR	Lenard Electric	Jim Lenard (218) 391-3848
Cable Final install	7:00 PM	9:00 PM	2 HR	Come Alive Integration	Eric DeGonia 218-729-8544
Plasma TV install	7:00 PM	11:00 PM	4 HR	Come Alive Integration	Eric DeGonia 218-729-8544
Install Mini Blinds	7:00 PM	11:00 PM	4 HR	Gary Belanger	Gary 218-727-5054
Day 8- Monday Aug 10th (Reveal Day)					
ACTIVITY	Start Time	Finish Time	Duration	Comments	Contact
5 Painters	6:00 AM	1:00 PM	7 HR	The Paint Crew	Len Pekkala 218-390-6918
6 Trim carpenters	7:00 AM	11:00 AM	5 HR	Builders Commonwealth	Arno Kahn 218-348-9400
Move materials and clean site	8:00 AM	1:00 PM	5 HR	Volunteers	
Fire Company for watering Lawn	8:00 AM	9:00 AM	1 HR	Fire Chief Jim Ringstad	Jim 218-349-4002
Final Glass cleaning	8:00 AM	11:00 AM	3 HR	Michelle Abrahamson	Michelle 218-260-8911
Final / Final Clean	8:00 AM	2:00 PM	6 HR	Michelle Abrahamson	Michelle 218-260-8911
2 Electricians	8:00 AM	1:00 PM	5 HR	Lenard Electric	Jim Lenard (218) 391-3848
2 Landscapers	8:00 AM	1:00 PM	5 HR	Northern Lights Landscaping	Georgiann & Thomas Kubena 218-728-6053
2 HVAC Techs	8:00 AM	1:00 PM	5 HR	HVAC	Mike Randall 218-390-3343
2 Plumbers	8:00 AM	1:00 PM	5 HR	Young Plumbing	Grea Young 218-348-2480
Street Sweep	8:00 AM	9:00 AM	1 HR	Volunteers	
Clean Exterior Windows	9:00 AM	Noon	3 HR	Michelle Abrahamson	Michelle 218-260-8911
Move that bus!	2:00 PM			Everyone There	
Day 9- Tuesday Aug 11th (Wrap Day / Clean-Up Day)					
ACTIVITY	Start Time	Finish Time	Duration	Comments	Contact
Clear materials from staging	9:00 AM	6:00 PM	9 HR	Cobra Team	
Extra Materials to Habitat	9:00 AM	6:00 PM	9 HR	TBD	
Press Conference	10:30 AM	12:30 PM	2 HR	Builder	
Make Punch list	3:00 PM	6:00 PM	3 HR	Builder/EMHE PM	
Punch work	5:00 PM	8:00 PM	3 HR	Builder/EMHE PM	
Day 10- Wednesday Aug 12th (Clean-Up / Punch Out Day)					
ACTIVITY	Start Time	Finish Time	Duration	Comments	Contact
Clean up day	9:00 AM	4:00 PM	7 HR	Cobra Team	
Punch work	9:00 AM	4:00 PM	7 HR	ALL	
Clear materials from staging	9:00 AM	4:00 PM	7 HR	Cobra Team	